2020 Street & Utility Project – Dawson, MN

Updated 3-17-21

Project Area:

- 1. Phase 1: The only area that will be worked on in 2020 is the SE area of the project. This area includes everything East of 5th St and South of Linden Street(including Linden).
- 2. Phase 2A: Due to favorable weather it was determined that more work could be completed this year(2020), so the streets of 2nd through 4th from Linden up to Maple were included with this year's portion of the project.
- 3. Phases 2B: All remaining areas not completed in Phase 2A located between Elm Street & TH 212, and East of 5th Street will start in the spring.
- 4. Phases 3 & 4: The remaining project areas will be worked on in 2021, timing and specific areas will be determined spring.

Work Completed:

- 1. The smoke testing has been completed.
- 2. Traffic control and some erosion control has been set up, and will be maintained consistently throughout the project by the contractor.
- 3. Most of the tree removals in this phase have been completed. The street has been ground up and the temporary water system has been set up.
- 4. Linden (from 2nd to 5th) and 2nd St (from Linden to Walnut) utilities have been installed and the street has been brought up to gravel grade.
- 5. Utilities have been installed on 3^{rd} (from Linden to Walnut), and work continues on 4^{th} (from Linden to Walnut).
- 6. 1st, Walnut, and Chestnut street surfaces have been ground up.
- 7. Almost all of the underground utilities in the phase 1 area are completed, and crews have made progress in installing concrete curb & gutter.
- 8. Due to favorable weather the contractor decided to extend into the 2nd phase, removing the asphalt surface and installing utilities on 1st-4th from Linden up to Maple (not including maple)
- 9. Phase 1 has been paved with the base layer of pavement. Another layer of pavement will be placed in 2021.
- 10. The underground and street base work of Phase 2A has been mostly completed. Curb & Gutter and paving will follow once conditions allow for it.
- 11. Trees in phase 2B have been marked for removal.

Upcoming Work: *schedule may change depending on weather or other circumstances*

- 1. Week starting 3-21-21: Tree removal will begin early in the week.
- 2. Week starting 3-28-21: Depending on weather some construction may start this week. Specific locations yet to be determined.